## Update from the BG Street Repair Committee on the Street Repair Project 12/2/2023

Work on the project will officially start on Monday, December 4, beginning with the circle on Hamilton Harbour Dr.

Attached is the map and work schedule through December 20 affecting the buildings on Hamilton Harbour Dr, beginning with Buildings S and I.

NOTE: Once construction begins at a Zone, interruption will continue for 4 continuous workdays, (Mon - Fri).


Review the attached schedule to determine the time frame your Unit will be affected. A separate email will be sent to Buildings who may need assistance with accessing their units during this time.

A reminder to everyone to be aware of your surroundings during the project and exercise caution at all times.


## Bermuda Greens - Overall Schedule for Resident Interruption

Note: once construction begins at a Zone, interruption will continue for 4 continuous workdays (M-F).

12/4/23	Building I Roundabout (I12 & S1)
12/6/23	Building I & Building S (I10-I5 & S4-S6)
12/7/23	Building I & Building H (I1-I6 & H11-H12)
12/8/23	Building H (All Units)
12/11/23	Building R & Building G (R2-R4 & G4-G12)
12/12/23	Building G & Building F (G1-G4 & F7-F12)
12/13/23	Building F & Building E (F1-F6 & E9-E10)
12/14/23	Building E (E1-E8)
12/15/23	Building E (E1-E2)
12/18/23	Buildings R, Q, & P
12/19/23	Building P (P8-P12)
12/20/23	No Interruptions



.



**BERMUDA GREENS** STREET PROJECT

Naples, Florida 34102 Phone (239) 851-8239

DATE

4/30/23



Condominium Association

Collier County, Florida

-72
"IP

REVISIONS



SHEET

7

2023-292 As Shown

Building F Interrupted from 12/4 - 12/11 HAMILTON HARBOR DR STA. 605+60 - END HE HAGAN HAMILTON HARBOR DR 1250 TAMIAMI TRAIL NORTH, STE. 203B PROJECT NO. SCALE